

JOB-READY CHECKLIST

The following checklists are designed to help ensure that there are no costly delays with your production scheduling process. By referring to each phase-specific checklist and using it to verify that a job is 100% phase ready when our crew arrives as scheduled, Price Brothers Inc. can assure that the plumbing work will be 100% phase complete when we leave (and ready for subsequent trades).

Slab

- Water meter is installed***
- Correct plan available on jobsite
- Address / permit is posted
- Boxes or stem wall foundations are complete
- Verify that foundation / box is square and measurements are accurate
- Backfill is completed
- Saw pole (temporary power) with GFI available
- Port-A-Jon within reasonable distance from jobsite (per Building Code)

Rough-In

- Water meter is installed***
- Insulation and T-Ply installed where needed on exterior walls**
- Design Selections Complete**
- Framing complete and punched as correct
- Address and Permit are posted
- Roof sheathing is completed
- Stairs and safety rails are installed
- Windows are installed or fall protection is installed over rough openings
- Joists headered where toilet or tub drains will hit
- Floors and walls at tubs/showers are level, square plumb and sized correctly
- Correct plan available on jobsite including site specific cabinet layout (front view)
- Garage floor is poured
- Port-A-Jon within reasonable distance from jobsite (per Building Code)
- Water heater location verified
- All jobs are clean when we arrive

Trim

- Water meter must be installed***
- Dishwasher and/or disposal are on site
- All bathroom floor coverings are installed and finished
- All bathroom lavatory tops are installed
- Kitchen countertops are finished
- Sink opening cut out or undermount sink is installed
- Siding is installed so that hose bibs can be installed properly
- All tub and shower tile or marble walls are installed
- Water heater platform or attic catwalk with fall protection accessibility is built
- Garage floor poured with water heater protection installed
- Interior painting is complete
- Fall protection on stairs
- Framing for master bath tub platform is complete where applicable
- Port-A-Jon within reasonable distance from jobsite (per Building Code)
- Finished grade in yard so that cleanouts can be lowered

*Note: Water meter is critical for inspection purposes, standpipe for water, etc.

" We appreciate your business"